# 19th ESLS RF Meeting - MAXLAB

Lund, 30 Sept – 1 October 2015

# Status of the RF upgrade for the new ESRF Storage Ring

*Jörn Jacob* On behalf of the ESRF RF Group



# The European Synchrotron





## **ESRF-EBS: NEW EXTREMELY BRILLIANT SOURCE FOR THE ESRF**



### Main features:

- 2 regions with large dispersion for efficient chromaticity correction
- Rough sextupole compensation by having a  $\approx \pi$  phase advance between the 2 sections

# 0.05 B Performance:

Natural equilibrium emittance:

 $\epsilon_{x0} = 134 \, pm$ 

Emittances with 5 pm coupled into the vertical plane and 0.5 MV radiation losses from ID's:

 $\varepsilon_x = 107 \, pm$  $\varepsilon_z = 5 \, pm$ 

# **ESRF-EBS MAGNETS**

DL 0.17 ➡ 0.67 T permanent magnets, 5 modules



Quadrupole 91 T/m, ø25.4 mm





[Courtesy: Gael Le Bec]

DQ 0.55 T, 37 T/m









[Courtesy: Gael Le Bec]

# **ESRF-EBS PARAMETERS**

Energy [GeV]	6	
Circumference [m]	843.978	
Natural emittance [pm]	134	
Damping time (H/V/L) [ms]	8.5/13/8.6	
E <sub>loss</sub> /turn [MeV]	2.61	
Momentum compaction	0.84 10-4	
Tunes (H/V)	76.21/27.34	
Natural chromaticity (H/V)	-109/-82	
Operation chromaticity (H/V)	6/4	
Oper. Emittance (H/V) [pm]	110/5	
Lifetime multibunch at 200 mA [h]	19	
Lifetime 16 bunch at 90 mA [h]	1.8	for $\varepsilon_{vert} = 5 \text{ pr}$
Lifetime 4bunch at 4 x 10 mA [h]	1.2	

[Courtesy: L. Farvacque]



# **RF DIMENSIONING FOR NEW MACHINE**

<ul> <li>Total energy loss:</li> <li>Energy loss from dipole radiation:</li> <li>Energy loss from ID radiation:</li> </ul>	<b>3.1 MeV/turn</b> 2.6 MeV/turn 0.5 MeV/turn			
Maximum RF Voltage:	6.6 MV			
<b>RF transmission losses:</b> <i>©</i> including RF losses, spurious mismatches	15 %			
Stored current with operational margin:	220 mA			
HOM damped cavity prototypes:	validated for 0.6 MV / 150 kW			
Splitting 3x 150 kW into 6x 75 kW SSAs:	abandoned			
+ Better exploits cavity power capability				
+ Requires less cavities, less space for cavities				
<ul> <li>Increases power margin and redundancy of the RF system</li> </ul>				

- SSAs operated below  $\mathsf{P}_{\mathsf{nominal}} \Rightarrow \mathsf{lower} \; \mathsf{RF/DC} \; \mathsf{efficiency}$ 

### **SR RF CONFIGURATION**



### HIGH OPERATIONAL MARGIN WITHOUT ADDITIONAL HARDWARE



Even with 5 cavities in fault (1 complete cell) @ operation at 4.5 MV / 200 mA still possible

> Also room left for performance upgrade



### HARMONIC CAVITY, NO IMPEDANCE

TEBL is "Touschek Effective Bunch Length" to take into account non-Gaussian bunches.

In optimum conditions (0 current, optimum voltage), the gain is a factor 5.4



main RF
 3rd harmonic

total RF

### PURE INDUCTANCE 0.35 $\Omega$ + HARMONIC CAVITY



Page 10

#### Particles with a large betatron amplitude x:

- have only a reduced energy acceptance δp/p
- experience path lengthening
- $\Rightarrow$  start synchrotron oscillation  $\Rightarrow$  some reach acceptance limit and eventually get lost
- > non zero optimum chromaticity  $\Rightarrow$  minimizes path lengthening  $\Rightarrow$  maximizes lifetime
- Harmonic RF ⇒ on-momentum aperture increased by 1 mm, no effect on lifetime (particle tracking result)

#### Injected beam at large offset x:

> Harmonic RF  $\Rightarrow$  improves injection efficiency by a few percent (particle tracking result)



[Courtesy: Laurent Farvacque, Simone Liuzzo, Nicola Carmignani]

The European Synchrotron

## **3RD HARMONIC SC PASSIVE CAVITY**

### Super-3HC cavity pair:

- 3rd harmonic cavity for: SLS & Elettra
- Scaling of the SC SOLEIL Cavity
- Construction: CEA & CERN
- $R_{\rm s}/Q=2 \times 45 \Omega$
- Quality factor:  $Q_0 = 2.10^8$
- $f_{res,hc} = 1.5 \text{ GHz}$

Dipole Couplers

Superconducting Module with a pair of cavities

- Nb sputtered on Cu
- Effective HOM damping

ESRF,  $f_{rf} = 352.373 \text{ MHz}$ ,  $V_{rf} = 6 \text{ MV} \rightarrow \text{Scaling of passive Super-3HC}$  in frequency

 $3^{rd}$  harmonic:  $f_{res,hc} = 1057.1 MHz$ 

- >  $V_{hc,opt} = 1.70 \text{ MV}, \varphi_{hc,opt} = -4.3 \circ (E_{max} = 6 \text{ MV/m})$ 
  - 40 mA:  $\varphi_{hc,tune} = 89.93^{\circ} \Rightarrow \varphi_{hc,real} = -0.07^{\circ}$
  - 90 mA:  $\varphi_{hc,tune} = 89.97^{\circ} \Rightarrow \varphi_{hc,real} = -0.03^{\circ}$
  - 200 mA:  $\varphi_{hc,tune} = 89.99^{\circ} \Rightarrow \varphi_{hc,real} = -0.01^{\circ}$
- Collaboration with CEA / IRFU / SACM (<u>Service des Accélérateurs</u>, de <u>Cryogénie et du</u> <u>Magnétisme</u>)
- Development and implementation
- Work to be started in 2016
- > AC Robinson stability / optimum HC tuning down to:
  - I<sub>beam</sub> > 30 mA/n with n Super-3HC <sup>cr</sup> to be confirmed by particle tracking !



Monopole couplers

# SCHEDULE AND STATUS

				0040			
		d ratio	a a construction and a construct	2016	2017	2018	2019
ltem co	mment	en du			0		
BIG SHUT DOWN		52 16 61			0		
				0	0	0	0
Booster uprade Ph	na se l	1 18		On schedule	0		0
New Cavities							
12 RI covities de	livory	14 21			avity from RI: 3.5 months d	elay wirt contract	
14 sets HOM absorb de	livery	10 14			avity from Kr. 5.5 months a	( > 1 st set delivered	
1 Tuper - prototype de	liv/toct	12 15			absorbers: process now Or	-> ist set delivered,	
16 Tupers - series de	liv/test	21 24			scratch on 1 fla	nge: in repair at	<u> </u>
	inv/cesc	7 19					
Auviliaries Van valves		7 20		Girder design c	complete, in house proto re	ady, CFT for series in Octob	er
Cavity preparation in I	ID8	1/1 1/8 32			OK: Preparation	procedure to be validated o	n CINEL cavity
Cavity preparation in in	t t and (12 apyle)	15 36 51					
cavity conditioning tes	s scanu (±2 €a¥ S)	10 00 01		OK: New cov con	ditioning delay used to gua	lify tuper prototype & yorn	
Layout / Waveguides					iuntioning delay used to qua	ing tuner prototype & varn	
study cavities in SRTU do	ine	1 10		0	0	0	0
Study SRTU/roof wg's RF	& thermal	10 13	0	0	0	0	0
Pro	oto fab + test	13 9 22			<ul> <li>Waveguide</li> </ul>		0
Ser	ries fab	23 5 30		0	system design		0
Layout WG's cells5&7 de	sign	18 22			on schedule	0	0
Layout cell 25 de	sign study	18 25		0	offischedule	0	0
(incl. WG support struct., pi	iping, cable trays,	.)			0		0
Waveguide CFT/RFQs Fal	b + delivery	24 36	0		0		0
Control					0		
Klystron Ctrl upgrade Pre	epa. study (RF)	9 19			0	0	0
stepwise implem. (ACU, Ele	ectron. Unit, RF)	19 60					
(includes cavity control)					0	0	0
Upgrade HVPS (obsolete PL	.C controllers)	19 60		0			
Infrastructure (BIG)			0	0	0	0	0
WG supp struct, Mezz. de	sign	22 6 28			0	0	0
Fluid distr., cable trays de	sign	22 6 28	0	0	0	0	0
SRTU wall feed thrghs de	sign	22 6 28			0	0	0
SRTU roof beams de	sign	22 6 28		0	0	0	0
SRTU roof beams fab	brication	44 6 50	0		0	0	0
Installation: Shain		E1 16 64					
(details already discussed w	vith P. Mackrill)	31 10 01			0		0
In house SSA / cavity com	biner			0	0	0	0
SSA rea	ady	1 10			0	0	0
PS in f	fabrication	5 14		0	0	0	0
Powrtests / optimization		13 22	0		0		0
3rd harmonic SC cavity (pr	reliminary schedul	le)			0		
(not for start up of new ma	achine)			0	0		0
Setup collaboration with Cl	EA	1 16	a da anti-se da anti-se da anti-se da anti-	0	0	0	0
RF design study (80% ESRF,	20 % CEA)	16 28					0
Meachanical design & spec	(CEA)	16 40				0	0
Cryogenic spec (80% CEA, 2	20 % ESRF)	28 40	0	0		0	0
CFTs, Fabrication (ESRF & C	CEA)	28 64		0			



# SCHEDULE AND STATUS



### **BOOSTER RF UPGRADE (PHASE I) : ON SCHEDULE**





- August 15 shut down: installation of pre-conditioned 1<sup>st</sup> additional booster cavity (LEP)
- October 15 shut down: installation of 2<sup>nd</sup> additional LEP cavity
- December 15 shut down: 2 cavities x 2 SSAs/cav → 4 cavities x 1 SSA/cav



## **Refurbishment program of the Linac**



← New buncher from Thales
 ✓ Commissioned in August 2015
 ✓ Old one → spare

### 3<sup>rd</sup> modulator built in house

- ✓ Hot spare to safeguard future top up operation
- ✓ 35 MW reached in August 2015
- ✓ Still to be commissioned for operation



### **COAXIAL FEED-THROUGH FOR SRTU ROOF BEAMS**



# **Operation of 3 SSA's operated in CW on the storage ring cell 23:**

	C23-1	C23-2	C23-3	Comment
2013	2	0	1	C23-2 not in operation
2014	4	3	7	C23-2 idle for the last 4 months
2015	0	5	0	C23-3 idle since December 2014
Running hours	12000	4900	7450	
Total failures	6	8	8	<ul><li> RF modules: DC input filters</li><li> DC/DC conv.: capacitances</li></ul>
Beam interruptions	1	1	1	<ul> <li>2x Control box fuse → interlock</li> <li>1x SSA Drive amplifier</li> </ul>

4 SSAs on the booster: 3 minor failures in 2015, no impact on operation

All 7 SSAs: not a single transistor failure during operation so far!

[Jean-Maurice Mercier]



The European Synchrotron



